PWG-45

1	Name of Sub Division	RI-Yelahanka Division
2	Name of Division	RI-Yelahanka Division
3	Name of Work	Improvements to roads and drains of Sahakarnagar main road and surrounding areas in ward No-08 Kodigehalli
4	Name of Agency	M/s KRIDL
5	Amount Put to Tender	Rs. 1,00,00,000/-
6	Cost of Work as Tendered rates	Rs. 98,33,114/-
7	Agreement No	EE/RI/YNK/AG/12/19-20 Dt: 18.12.2019
8	Actual Expenditure incurred	Rs.98,25,021.67/-
9	Date of Commencement	18.12.2019
10	Date of Completion(Time Extention)	28.02.2021
11	Actual Date of Completion	22.02.2021

26/02/21

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Scanned by CamScanner

PWG-45A

1	Name of Sub Division	RI-Yelahanka Division
2	Name of Division	RI-Yelahanka Division
3	Name of Work	Improvements to roads and drains of Sahakarnagar main road and surrounding areas in ward No-08 Kodigehalli
4	Name of Agency	M/s KRIDL
5	Amount Put to Tender	Rs. 1,00,00,000/-
6	Cost of Work as Tendered rates	Rs. 98,33,114/-
7	Agreement No	EE/RI/YNK/AG/12/19-20 Dt: 18.12.2019
8	Actual Expenditure incurred	Rs.98,25,021.67/-
9	Date of Commencement (As per Agreement)	18.12.2019
10	Date of Completion (As per Time Extension)	28.02.2021
11	Actual Date of Completion	22.02.2021
12	Authority	Executive Engineer, RI Yelahanka Division

26/02/21

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Scanned by CamScanner

PWG-46 (Pargraph 194)
Detailed Completion Report

1	Name of Sub Division	RI-Yelahanka Division
2	Name of Division	RI-Yelahanka Division
3	Name of Work	Improvements to roads and drains of Sahakarnagar main road and surrounding areas in ward No-08 Kodigehalli
4	Name of Agency	M/s KRIDL
5	Amount Put to Tender	Rs. 1,00,00,000/-
6	Cost of Work as Tendered rates	Rs. 98,33,114/-
7	Agreement No	EE/RI/YNK/AG/12/19-20 Dt: 18.12.2019
8	Actual Expenditure incurred	Rs.98,25,021.67/-
9	Difference % of Savings (Compared of Agreement Cost)	
10	Date of Commencement	18.12.2019
11	Actual date of completion	22.02.2021

Forwarded to AG Govt of Karnataka for information

25/02/21

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Scanned by CamScanner

PWG-47 (Pargraph 294)
Consolidated Completion Statement of Work.

1	Name of Sub Division	RI-Yelahanka Division
2	Name of Division	RI-Yelahanka Division
3	Name of Work	Improvements to roads and drains of Sahakarnagar main road and surrounding areas in ward No-08 Kodigehalli
4	Name of Agency	M/s KRIDL
5	Amount Put to Tender	Rs. 1,00,00,000/-
6	Agreement Cost	Rs. 98,33,114/-
7	Actual Expenditure incurred	Rs.98,25,021.67/-
8	Savings (Compared of Ageement Cost)	0.00
9	Excess	-
10	% of Excess if any	-
11	Date of Commencement	18.12.2019
12	By whom Executed :	Executive Engineer, RI Yelahanka Division
13	Inspection by Divisional Officer :	Executive Engineer, RI Yelahanka Division
14	Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise.	AE: Varun Kumar.H. AEE: Devaraju.H.K EE: Kempegowda.M.

Certified that M/s. K.R.I.D.L has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & Specifications on 22.02.2021

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

ಕಾಮಗಾರಿ ಮುಕ್ತಾಯ ಪ್ರಮಾಣ ಪತ್ರ ಪಡೆಯಲಾಗಿದೆ.

26/2/21

Executive Engineer
Road Infrastructure (Yelahanka Division)
Bruhat Bengaluru Mahanagara Palike
Bengaluru - 92.

Scanned by CamScanner

Certificate

1	Name of Work	Improvements to roads and drains of Sahakarnagar main road and surrounding areas in ward No-08 Kodigehalli
2	Name of Agency	M/s KRIDL
3	Name of Sub Division	RI-Yelahanka Division
4	Name of Division	RI-Yelahanka Division
	a	Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & Specifications
	b	Certified that there are no dues outstanding from the contractor pertaining to this work
	c	Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records
	d	Certified that the final bill has been recorded in M.B.No 6461/2020-21 in page no- 646033 to 646044.

Asst.Engineer
RI-YNK

Asst. Exe. Engineer
RI YNK

Executive Engineer
RI-Yelahanka Division

Scanned by CamScanner